



TM Technics — Work Scope

AllShield air-handling package — scope agreed during coordination meeting

Execution principle: maximize prefabrication at MEAM and on the upperdeck platform, so that final site work at AllShield is reduced to the essential building interfaces and final connections.

1 AllShield — building interfaces

1A. Roof penetrations

- Install **3 roof penetrations DN1000**.
- All roof outlets to be fitted with an **anti-bird grille**.
- One outlet is the humid process-air exhaust downstream of the recuperators.
- In normal/summer mode the recuperators may operate as straight-through air passages; the exhaust can then be very humid.
- This process-air roof outlet shall have a **clear condensate collection and drain arrangement**, guiding water to one central drain point on the outlet.
- In winter mode more condensate is expected at the recuperators themselves; this drainage is included under Section 3.

1B. Wall penetration / outside-air intake

- Install the wall penetration in the position of an **existing window opening**.
- Final details will be provided by MEAM in the 3D engineering package.
- Install and suspend the horizontal duct up to the machine connection point.

2 MEAM — machine preparation before delivery

2A. Machine / platform interfaces

- Install the required flanges / connection interfaces on the machine for connection to the upperdeck platform.
- Objective: the platform can be installed directly at AllShield after machine delivery without reworking the machine interfaces.

2B. Outlet connection ducts

- Fabricate, install and present the outlet connection ducts on the machine at MEAM.
- After fit-up verification, remove these ducts again.
- Transport the verified connection ducts together with the upperdeck platform to AllShield.

CREATED BY	CREATED ON	READ BY	READ ON	COMMENTED BY	COMMENTED ON	APPROVED BY	APPROVED ON
	2026-09-01						

3 Upperdeck platform — prefabrication

The upperdeck shall be prepared as far as practicable before transport to AllShield. TM Technics shall install / prepare the mechanical air-handling components and connections shown on the final 3D engineering.

Item	Scope
Ducting and transitions	Mechanical installation on / around the platform according to final 3D routing.
Bypasses / damper sections	Install and prepare all mechanical bypass and routing sections defined in the final design.
Sensors	Mechanical placement of sensors only; electrical wiring is excluded from TM Technics scope.
Chillers	Mechanical positioning / integration provisions according to final selected units.
Chiller coils	Prepare / install using actual units or agreed dummies where required for prefabrication.
Recuperators	Prepare / install using actual units or agreed dummies where required for prefabrication.
Recuperator condensate	Provide condensate collection and drainage provisions at the recuperators for winter operation.

3D engineering: detailed 3D drawings will define the final platform arrangement, connection points and component positions. Target issue: **no later than 8 September 2026**.

4 AllShield — final site installation

Because the platform is preassembled and the machine interfaces / outlet ducts are already fitted and verified at MEAM, the remaining on-site installation is expected to be limited.

Resource	Working assumption
Personnel	2 persons
Duration	Approximately 1 to 3 working days
Main activities	Final positioning, connection of prefabricated sections, alignment and completion of mechanical interfaces.

5 Scope clarification

Electrical installation is excluded.

The previously requested electrical installation work is cancelled from TM Technics scope. Only the **mechanical installation / placement of sensors** remains included.

ALLSHIELD / TM TECHNICS — WORK SCOPE (Continued)

ALLSHIELD / TM TECHNICS

7 Execution planning and prerequisites

Section	Timing	Prerequisites / notes
1 — AllShield building interfaces	To be executed before 5 October ± 1 week ; preferably during September .	Certified roof worker required; high-working scissor lift required; site security / safety plan required.
2 — MEAM machine preparation	Same target period as Section 1.	Machine-side preparation to be completed before transport / final installation sequence.
3 — Upperdeck platform prefabrication	Platform expected at TM Technics around 22 September .	TM Technics can then complete the platform-related prefabrication according to the final 3D engineering.
4 — Final AllShield site installation	Exact date to be defined, but during October .	Final site work expected to remain limited due to prior prefabrication and fit-up.

Quotation preparation: no quotation is required yet. MEAM will provide the required parts and work items in a BOM, using the same format already used by TM Technics, so they can be integrated directly into the TM Technics dossier.